

DATE **AUG 21 2007**

## MAYO MARRS CASING PULLING INC

GP II ENERGY  
 Project NEW MEXICO "M" STATE # 59  
 P & A  
 ATTN DAVID MITCHELL

FAX 505-393-2099  
 PUSHER - FRANK  
 BID = \$0 00  
 Tracking # 07-5553-1

4/17/2007 9 HRS  
 SUPERVISOR LOCATE WELL - RIG UP - ND WELLHEAD - NU BOP - RIH WITH GUAGERING - TAG UP @ 320' - POOH - RIH WITH MMCPI WORKSTRING TO 320' - GET REVERSE UNIT FOR TOMORROW - SDFD

5	Double demck ng with 4 man work crew/hr	\$262 00	\$1,310.00
0 5	PUSHER /DAY	\$300 00	\$150 00
1 5	CREW TRAVEL TIME	\$150 00	\$225.00
1	Pump Truck 5 Day Initial Charge	\$2,500 00	\$2,500 00
1	Steel Pits per well	\$750 00	\$750 00
1	B O P for 2 3/8" and 2 7/8" 5 Day Initial Charge	\$550 00	\$550 00
1	Wireline run (additional)	\$300 00	\$300 00
3180	2 3/8" Work Stnng/r	\$0 20	\$636 00
1	Water truck priced per load FRESH (Stays on location)	\$300 00	\$300 00

Total Daily Cost = \$6,721 00

4/18/2007 12 HRS  
 SAFETY MEETING - MOVE IN REVERSE UNIT - RIH WITH BIT - START CLEANING OUT AT 230' - DRILL DOWN TO 280' - RIH TO 3180' - DID NOT MAKE ANY HOLE - CALL BUDDY HILL AND DAVID - - POH - RIH TO 3180' - SPOT 35 SACKS - POH - WOC - MOVE OUT REVERSE UNIT - SDFD

12	Double demck ng with 4 man work crew/hr	\$262 00	\$3,144 00
1	PUSHER /DAY	\$300 00	\$300 00
1 5	CREW TRAVEL TIME	\$150 00	\$225 00
1	REVERSE UNIT PACKAGE	\$750 00	\$750 00
1	Water truck priced per load BRINE (Stays on location)	\$500 00	\$500 00
35	Cement per sack (CLASS C)	\$13 00	\$455 00

Total Daily Cost = \$12,095 00

4/19/2007 11 HRS  
 SAFETY MEETING - RIH TO TAG - NO TAG - POH - RIH WITH GUAGE RING - POH - RIH WITH CIBP SET @ 3180' - POH - RIH AND DUMP 35' ON TOP - RIH - CIRCULATE HOLE WITH PLUGGING MUD - TEST CASING TO 500# - POH - RIH AND PERF @ 2275' - POH - RIH WITH PACKER - HELD 800# - RIH TO 2331' - SPOT 25 SACKS - POH - WOC - SDFD

11	Double demck ng with 4 man work crew/hr	\$262 00	\$2,882.00
1	PUSHER /DAY	\$300 00	\$300 00
1 5	CREW TRAVEL TIME	\$150 00	\$225 00
1	4-1/2" 5-1/2" and 7" CIBP dumping 35' Cement w/ wireline	\$1,500 00	\$1,500 00
25	Cement per sack (CLASS C)	\$13 00	\$325 00
1	Water truck priced per load BRINE (Stays on location)	\$500 00	\$500 00
1	4 1/2, 5 1/2 and 7" tension packers per well	\$250 00	\$250 00
32	Salt gel per sack (50# SACK)	\$12 00	\$384 00
1	Wireline run (additional)	\$300 00	\$300 00
1	Perforating @ 4 shots per foot (0-10,000')(1 <sup>ST</sup> PERF)	\$600 00	\$600 00

Total Daily Cost = \$19,361 00

4/20/2007 9 HRS  
 SAFETY MEETING - RIH AND TAG @ 2083' - POH - RIH AND PERF @ 1185' - POH - RIH WITH PACKER - PUMP 25 SACKS - CLOSE IN WELL - WOC - SDFD

9	Double demck ng with 4 man work crew/hr	\$262 00	\$2,358.00
1	PUSHER /DAY	\$300 00	\$300 00
1 5	CREW TRAVEL TIME	\$150 00	\$225 00
1	Perforating @ 4 shots per foot same well (additional)	\$500 00	\$500 00
25	Cement per sack (CLASS C)	\$13 00	\$325 00

Total Daily Cost = \$23,069 00

4/23/2007 11 HRS  
 SAFETY MEETING - RIH AND TAG @ 1128' - POH - RIH AND PERF @ 414' - RIH WITH PACKER - BREAK CIRCULATION - ND BOP - NU WELLHEAD - CIRCULATE 125 SACKS IN AND OUT OF CASING TO SURFACE - RIG DOWN - DIG OUT CELLAR - CUT OFF WELLHEAD - INSTALL DRY HOLE MARKER - CLEAN UP LOCATION - CUT OFF ANCHORS - FILL IN CELLAR - SDFD

11	Double demck ng with 4 man work crew/hr	\$262 00	\$2,882 00
1	PUSHER /DAY	\$300 00	\$300 00
1.5	CREW TRAVEL TIME	\$150 00	\$225 00
1	Perforating @ 4 shots per foot same well (additional)	\$500 00	\$500 00
125	Cement per sack (CLASS C)	\$13 00	\$1,625 00
4	WELDER (4 hr minimum)	\$50 00	\$200 00
4	BACKHOE (4 hr minimum)	\$50 00	\$200 00

Total Daily Cost = \$29,001.00