

RECEIVED

OIL CONSERVATION DIVISION

JUL 17 2008

220 South St. Francis Dr.

Santa Fe, NM 87505

HOBBS OGD

WELL API NO.

30-005-10551

5. Indicate Type of Lease

STATE ☒ FEE

6. State Oil & Gas Lease No.

303378

7. Lease Name or Unit Agreement Name

HALEY CHAVEROO UNIT

8. Well Number 42

9. OGRID Number

164557

10. Pool name or Wildcat

SAN ANDRES

Chaveroo;

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other INJECTION

2. Name of Operator

RIDGEWAY ARIZONA OIL CORP.

3. Address of Operator

ONE RIVERWAY, SUITE 610, HOUSTON, TX 77056

4. Well Location

Unit Letter P : 990 feet from the South line and 660 feet from the East line

Section 3 Township 08S Range 33E NMPM County ROOSEVELT

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

Pit or Below-grade Tank Application ☐ or Closure ☐

Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____

Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

OTHER: _____

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☐CASING/CEMENT JOB ☐OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

START DATE: 8/1/08

WELL FAILED MIT.

- 1.) RU, POOH W/TBG & EXISTING PKR. RIH W/ BIT & SCRAPER TO BOTTOM & CLEAN OUT FILL.
- 2.) RIH W/PKR & PLUG, TEST CSG. IF CSG NEEDS REPAIR. LOCATE HOLE & CEMENT SQZ. DRILL OUT CEMENT.
- 3.) RIH W/ EXITING 2 1/16" IPC TBG. REPLACE TBG IF NEEDED. RUN NEW 2 7/8" HES G6 PKR. SET PKR @ APPROXIMATELY 4421'.
- 4.) CIRCULATE PACKER FLUID. SET PKR & TEST ANNULUS TO 500 PSI.
- 5.) NIPPLE UP WELL HEAD. RD, MOVE OFF PULLING.

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☒ a general permit ☐ or an (attached) alternative OCD-approved plan ☐.SIGNATURE LA TITLE Sr. Well Operations Supervisor DATE 7-16-08

Type or print name: Lawrence A. Spittler, Jr. E-mail address: lspittler@enhancedoilres.com Telephone No.: 432-687-0303

For State Use Only

APPROVED BY: Chris WilliamsOC DISTRICT SUPERVISOR/GENERAL MANAGER DATE JUL 25 2008

Conditions of Approval (if any):