

RECEIVED

OIL CONSERVATION DIVISION

JUL 17 2008 1220 South St. Francis Dr.

Santa Fe, NM 87505

HOBBS OCD

WELL API NO.

30-041-10421

5. Indicate Type of Lease

STATE ☒ FEE ☒

6. State Oil & Gas Lease No.

303378

7. Lease Name or Unit Agreement Name

HALEY CHAVEROO UNIT

8. Well Number 31

9. OGRID Number

164557

10. Pool name or Wildcat Chaveroo,
SAN ANDRES

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other INJECTION

2. Name of Operator

RIDGEWAY ARIZONA OIL CORP.

3. Address of Operator

ONE RIVERWAY, SUITE 610, HOUSTON, TX 77056

4. Well Location

Unit Letter P: 660 feet from the South line and 660 feet from the East line

Section 34 Township 07S Range 33E NMPM County ROOSEVELT

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

Pit or Below-grade Tank Application ☐ or Closure ☐

Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____

Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

OTHER: _____

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☐CASING/CEMENT JOB ☐OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

START DATE: 8/1/08

WELL FAILED MIT.

- 1.) RU, POOH W/TBG & EXISTING PKR. RIH W/ BIT & SCRAPER TO BOTTOM & CLEAN OUT FILL.
- 2.) RIH W/PKR & PLUG, TEST CSG. IF CSG NEEDS REPAIR. LOCATE HOLE & CEMENT SQZ. DRILL OUT CEMENT.
- 3.) RIH W/ EXITING 2 1/16" IPC TBG. REPLACE TBG IF NEEDED. RUN NEW 2 7/8" HES G6 PKR. SET PKR @ APPROXIMATELY 4421'.
- 4.) CIRCULATE PACKER FLUID. SET PKR & TEST ANNULUS TO 500 PSI.
- 5.) NIPPLE UP WELL HEAD. RD, MOVE OFF PULLING.

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☒ a general permit ☐ or an (attached) alternative OCD-approved plan ☐.SIGNATURE Lawrence A. Spittler, Jr. TITLE Sr. Well Operations Supervisor DATE 7-16-08

Type or print name: Lawrence A. Spittler, Jr. E-mail address: lspittler@enhancedoilres.com Telephone No.: 432-687-0303

For State Use Only

APPROVED BY: Chris Williams TITLE OC DISTRICT SUPERVISOR/GENERAL MANAGER DATE JUL 25 2008

Conditions of Approval (if any):