

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

RECEIVED
CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505
APR 08 7:14 AM
HOBBS

WELL API NO. 30-025-24341
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. NM-4160
7. Lease Name or Unit Agreement Name NVANU 5-B
8. Well Number 1
9. OGRID Number
10. Pool name or Wildcat North Vacuum (Abo)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4022' GR

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)	
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other Injection <input checked="" type="checkbox"/>	
2. Name of Operator Sheridan Production Company, LLC	
3. Address of Operator 200 N. Loraine Ste. 530 Midland, TX 79701	
4. Well Location Unit Letter P : 660 feet from the South line and 860 feet from the East line Section 1 Township 17S Range 34E NMPM County Lea	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4022' GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion

3/11/09 Scan tbg. & start in hole with workstring
3/12/09 Run in hole & tag TD. Pull out hole and Run in hole w/pkr and test csg.
3/13/09 Pump acid - 1500 gals 15% NEFE
3/17/09 Pull out of hole w/workstring and start in hole w/production tbg.
3/18/09 Run in hole w/inj. Tbg & test casing. Run Mechanical Integrity test to 360#. Good test. Held for 30 minutes.
3/19/09 install injection master valve & hooked up injection line

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Sylvia Shoemaker TITLE Regulatory Analyst DATE 4/2/09

Type or print name Sylvia Shoemaker E-mail address: shoemaker@sheridanproduction.com PHONE: 432 683-5271

For State Use Only

APPROVED BY: Carly W. Slip TITLE DISTRICT 1 SUPERVISOR DATE APR 13 2009
Conditions of Approval (if any):

