

District I
1625 N. French Dr., Hobbs, NM 88240

District II
1301 W. Grand Ave., Artesia, NM 88210

District III
1000 Rio Brazos Rd., Aztec, NM 87410

District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
October 13, 2009

RECEIVED
CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SEP 27 2010
HOBBSOCD

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-35571 /
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other Injection <input checked="" type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator ConocoPhillips Company /		6. State Oil & Gas Lease No. B - 2118
3. Address of Operator 3300 N. "A" St., Bldg. 6 Midland, TX 79705		7. Lease Name or Unit Agreement Name LEAMEX /
4. Well Location Unit Letter M : 760 feet from the SOUTH line and 700 feet from the WEST line Section 24 Township 17S Range 33E NMPM County LEA /		8. Well Number 59 /
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4120' GR		9. OGRID Number 217817 /
		10. Pool name or Wildcat Malajamar; Grayburg-San Andres /

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Repair pkr/tbg leak ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

8/4/2010 to 8/19/2010

MIRU, TOO H w/ tbg and pkr, send off tbg for inspection and recoating of TK-99. Circulated and cleaned out fill to 4698'. TIH with packer, on/off tool, and 2-3/8 Duoline tubing. Set Duoline tubing @ 4236', on/off tool @ 4227' and packer @ 4228', tested good. Contact NMOCD to witness pressure test (Maxey Brown). Test successful.

Chart Attached.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Regulatory Specialist

DATE 09/24/2010

Type or print name Jalyn N. Fiske

E-mail address: Jalyn.Fiske@conocophillips.com PHONE: (432)688-6813

For State Use Only

APPROVED BY:

TITLE

STAFF MAR

DATE

9-27-10

Conditions of Approval (if any):

70

