

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103

June 19, 2008

<p align="center">RECEIVED</p> <p align="center">CONSERVATION DIVISION</p> <p align="center">1220 South St. Francis Dr.</p> <p align="center">Santa Fe, NM 87505</p> <p align="center">SEP 28 2009</p> <p align="center">HOBBSOCD</p>		WELL API NO. 30-025-38867	
		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>	
		6. State Oil & Gas Lease No.	
		7. Lease Name or Unit Agreement Name ANTELOPE	
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input checked="" type="checkbox"/>		8. Well Number 1	
2. Name of Operator PURVIS OPERATING CO.		9. OGRID Number 131559	
3. Address of Operator PO BOX 51990, MIDLAND, TX 79710-1990		10. Pool name or Wildcat WILDCAT Morton Penn. South	
4. Well Location Unit Letter <u>A</u> : <u>1077</u> feet from the <u>North</u> line and <u>893</u> feet from the <u>East</u> line Section <u>7</u> Township <u>15-S</u> Range <u>35E</u> NMPM <u>Lea</u> County			
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4055.5 KB			

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
 DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
 COMMENCE DRILLING OPNS. ☐ P AND A ☐
 CASING/CEMENT JOB ☐

OTHER: ☐OTHER: RECOMPLETION ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

9-10-09 Set CIBP @ 12,800'. Dump 35' cement on top. PBTD 12,765'. Perforate 10,935'-38' and 10,955'-65'.
 9-11-09 Acidize perforations with 1500 gal acid.
 9-12-09 Swab 100% sulfur water.
 9-14-09 Set bridge plug at 10,904'. Perforate 10,835' - 46'.
 9-15-09 Acidize with 1500 gal. acid. Swab back load. Well kicked off flowing oil.
 9-16-09 Ran bottom hole pressure survey.
 9-18-09 Kill well. Set CIBP at 10,920' w/35' cement on top. PBTD 10,885.
 9-20-09 Ran tbg. and packer. Set packer at 10,795'.

2-13-2009

3-29-2009

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Donnie E. Brown TITLE Petroleum Engineer DATE: 9-17-2009Type or print name Donnie E. Brown E-mail address: eng@purvisop.com PHONE: 432-682-7346

For State Use Only

FOR RECORD ONLYAPPROVED BY: _____ TITLE _____ DATE OCT 14 2009

Conditions of Approval (if any):

2A Morton Morrow East LGAS