

Submit 1 Copy To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Minerals and Natural Resources

Form C-103
October 13, 2009

RECEIVED

MAY 10 2011

HOBBS

CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL API NO. 30-025-25896
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. E-7824
7. Lease Name or Unit Agreement Name LEA ED STATE (NCT-A)
8. Well Number 2
9. OGRID Number 785
10. Pool name or Wildcat QUAIL RIDGE MORROW
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3770' GL

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator
AMTEX ENERGY, INC.

3. Address of Operator
P.O. BOX 3418, MIDLAND, TX 79702

4. Well Location
Unit Letter K : 1980 feet from the SOUTH line and 1980 feet from the WEST line
Section 16 Township 19S Range 34E NMPM, LEA County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

1. MIRU Service Unit and attempt to release on/off tool.
2. Could not release on/off tool & RIH with Rotary Wireline to freepoint and cut tubing.
3. Cut tubing at freepoint at 13,055'.
4. POH & lay down all tubing & move in with a 2 3/8" work string.
5. RIH with wireline, set CIBP at 13,055' +/- with 35' of cement.
6. RIH with packer & plug to isolate casing leak.
7. Fix casing leak.
8. Set whipstock at 13,019' +/- and cut window to sidetrack.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William J. Savage TITLE President DATE May 2, 2011

Type or print name William J. Savage E-mail address: billsavage@verizon.net PHONE: 432-770-0913

For State Use Only

APPROVED BY: [Signature] TITLE STATE MGR DATE 5-10-2011
Conditions of Approval (if any):

MAY 11 2011