



NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS HORBS OFFICE OCC

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Graridge Corporation		Address Box 334, Caprock, New Mexico					
Lease Cap Unit #1	Well No. 32-4	Unit Letter D	Section 32	Township 12S	Range 32E		
Date Work Performed See below	Pool Caprock Queen	County Lea					
THIS IS A REPORT OF: (Check appropriate block)							
☐ Beginning Drilling Operations							
☐ Casing Test and Cement Job							
☐ Other (Explain):							
☐ Plugging							
☒ Remedial Work							
Detailed account of work done, nature and quantity of materials used, and results obtained.							
3-9-61 Rig up and clean out to TD 3028'. Ran 155' of 3 1/2" 9.2# Hydril liner set at 3028'. Cemented with 175 sacks 75% neat, 25% pozmix + 2% HA, & 6# walnut shells per sack. WOC. Pumped into formation at 900 psi. Displaced 125 sacks cement to 2850' down 4 1/2" casing. Max. press. 1100 psi. Closed in at 1100 psi. WOC. Drilled cement to 2875'. Test to 1000 psi. Held OK. Drilled out to 3027'. 3-17-61 Ran Gamma Ray log. Sand jet perforated from 3026' to 3021' with 2 holes per foot. Break down formation at 1500 psi. Displaced 10.6 bpm at 1400 psi. Placed well on injection. <i>W F K - 4</i>							
Witnessed by Paul Holloway		Position Superintendent		Company Graridge Corporation			
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY							
ORIGINAL WELL DATA							
D F Elev.	TD	PBTD		Producing Interval		Completion Date	
Tubing Diameter		Tubing Depth		Oil String Diameter		Oil String Depth	
Perforated Interval(s)							
Open Hole Interval			Producing Formation(s)				
RESULTS OF WORKOVER							
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD	
Before Workover							
After Workover							
OIL CONSERVATION COMMISSION				I hereby certify that the information given above is true and complete to the best of my knowledge.			
Approved by 				Name 			
Title				Position B. I. Miller Engineer			
Date				Company Graridge Corporation			