

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-332
7. Unit Agreement Name
8. Farm or Lease Name Sunray 682Ltd
9. Well No. 1
10. Field and Pool, or Wildcat Vada Penn
12. County Lea

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-
2. Name of Operator The Maurice L. Brown Company
3. Address of Operator Suite 200/Sutton Place bldg. Wichita, Kansas 67202
4. Location of Well UNIT LETTER N 660' FEET FROM THE South LINE AND 1980' FEET FROM West THE LINE, SECTION 36 TOWNSHIP 9-S RANGE 33-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

4287 KB

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER Reperforate Squeezed off zone <input checked="" type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

16. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Move in, rig up well service unit.
2. Run GR-CL survey and perforate Bough "C" from 9788'-9800'.
3. Acidize interval 9788'-9800' with 1500 gal. 15% NE
4. Swab Test.
5. Install pumping equipment.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. Groesbeck TITLE District Engineer DATE 7-18-79

Orig. Signed by John Runyan by John Runyan
APPROVED BY Geologist TITLE Geologist DATE AUG 10 1979
CONDITIONS OF APPROVAL, IF ANY: