



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Hobbs, New Mex.

Lease No. NM 01744

Unit F 1 M 9 43

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	XX
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	XX	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 27, 1963

Well No. 3 is located 1980 ft. from N line and 1980 ft. from E line of sec. 4

SE/4 NW/4 Sec 4 9-S 37-E NMPN
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Undesignated Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 4033 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded: December 24, 1962

Surface Casing:

12-24-62: Set 400' of 10-3/4" casing. Cemented w/350 sks regular. Circ 50 sks. WOC 24 hrs. Pressure tested w/1000# - 30 mins - Held O.K.

Water Shut-off successful.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Rodman-Noel Oil Corporation

Address Box 3826,

Odessa, Texas

By _____

Title Production Superintendent