

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION  
 AUG 16 12 00 PM '67

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>San Boron</b>	8. Farm or Lease Name <b>Collier</b>
3. Address of Operator <b>Box 953, Midland, Texas</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>D</b> , <b>660</b> FEET FROM THE <b>N</b> LINE AND <b>310</b> FEET FROM THE <b>W</b> LINE, SECTION <b>9</b> TOWNSHIP <b>11S</b> RANGE <b>33E</b> NMPM.	10. Field and Pool, or Wildcat <b>North Bagley Lower Penn</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4299 GR</b>	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded 5/7/67, 10 3/4", 42#, H-40 casing set at 399' and cemented with 400 sacks cement. Cement allowed to set 24 hr before testing 1000# pressure for 30 minutes with no drop. Cement circulated to surface.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Eugene M. Smith* TITLE Agent DATE 8/15/67

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: