

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

JUL 5 9 00 AM '67

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 0.6 1319
7. Unit Agreement Name
8. Farm or Lease Name State D
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER- ☐

2. Name of Operator  
Southern Natural Gas Company

3. Address of Operator  
P. O. Box 1513, Houston, Texas

4. Location of Well  
UNIT LETTER B 554 FEET FROM THE North LINE AND 2086 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 11S RANGE 33E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)  
GR 4229.1

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

June 25, 1967 T. D. 3850'. Ran 8 5/8" casing, 34 joints (1,393.33'). 8 5/8", 32#, J-55, ST&C casing & 59 joints (2,546.39') 8 5/8", 24#, J-55, ST&C casing. Set Pipe at 3865.00'. Cemented by Dowell using 300 sack incur cement w/4% Gel followed by 100 sacks neat cement. Plug down at 7:45 AM 6-25-67.

Hung Casing. Nippled up.

June 26, 1967 Went in the Hole w/7 7/8" Bit. Pressure tested 8 5/8" casing. Built up 1500 Psi at 6:30 AM and held 1500 Psi until 7:00 AM (6-26-67). Had no pressure loss. Drilled out of casing at 7:30 AM.

Test witnessed by W. E. Ogler, Toolpusher for Sharp Drilling Company.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE General Drilling Supert. DATE 6-30-67

APPROVED BY [Signature] TITLE  DATE

CONDITIONS OF APPROVAL, IF ANY: