

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-025-22929 ✓

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
K-3773

7. Lease Name or Unit Agreement Name
Crowley "A" State

8. Well No.
1

9. Pool name or Wildcat
N. Bagley Permo Penn

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER

2. Name of Operator
Roberts & Hammack Inc.

3. Address of Operator
4925 Greenville Ave., Suite 1060 Dallas, TX 75206

4. Well Location
Unit Letter L : 660 Feet From The West Line and 1980 Feet From The South Line
Section 5 Township 12S Range 33E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
4303' RKB

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☒
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work Completed: Attempted to pull the tubing, found the tubing stuck @ 8150'. Cut the tubing @ 8100'. Proposed Work: Set a 25sack cement plug @ 8100', attempt to recover 5000' of the 4½" production casing and set 50' of cement in and out of top of the 4½" casing. Set 50' of cement in and out of the 8 5/8" intermediate shoe, then attempt to recover 1000'-1500' of the 8 5/8" and then place 50' of cement in and out of the 11 3/4" surface pipe. Finish off with the setting of 10 sacks of cement and a marker at the top of the well. Estimate starting date to be on or before 2-22-93.

ALL OPERATIONS MUST BE NOTIFIED 24
HOURS BEFORE THE BEGINNING OF
PLUGGING OPERATIONS FOR THE C-103
TO BE APPROVED.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE John A. Gardere TITLE Vice President DATE 2-2-93

TYPE OR PRINT NAME John A. Gardere TELEPHONE NO. 214-369-6310

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

FEB 12 1993

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: