

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-4280	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator Meadco Properties, Ltd.		8. Farm or Lease Name Warren American St.	
3. Address of Operator 407 West Wall St., Midland, Texas 79701		9. Well No. 1	
4. Location of Well UNIT LETTER <u>M</u> <u>510</u> FEET FROM THE <u>West</u> LINE AND <u>660</u> FEET FROM THE <u>South</u> LINE, SECTION <u>27</u> TOWNSHIP <u>11S</u> RANGE <u>33E</u> NMPM.		10. Field and Pool, or Wildcat North Bagley Penn	
15. Elevation (Show whether DF, RT, GR, etc.) 4259' gr.		12. County Lea	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well at 1:00 p.m. 12/13/70

Drilled 17½" hole to 400'. Ran 10 jts. of 12-3/4" 42# casing and set at 400' RTM. C/375xx Class "C" 2% Calcium Chloride. Cement circulated. WOC 18 hrs. Tested to 600# for 30 min. Held okay.

Drilled 11" hole to 3740'. Ran 96 jts. of 8-5/8" 32#, 28#, & 24# casing and set at 3740' RTM. C/500xx Class "C" 16% gel, 2% of 1% CFR-2. WOC 18 hrs. Tested to 1800# . Tested okay.

Drilled 7-7/8" hole to 10,065'. Ran 259 jts. of 4-1/2" casing and set at 10,065' RTM. C/400xx 50/50 Incor Pozmix with 2% gel & 7% of 1% CFR-2, 11# salt per sack. Plug down at 5:45 p.m. 1/9/71. WOC 18 hrs. Tested casing to 1500 psig for 30 min. Tested okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Bill C. Carter</u>	TITLE <u>Owner</u>	DATE <u>1/18/71</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>State Engineer</u>	DATE <u>JAN 21 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		