

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-34859
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. VO-5606
7. Lease Name or Unit Agreement Name Blitzen AUB State
8. Well No. 2
9. Pool name or Wildcat Wildcat Devonian

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210
4. Well Location Unit Letter <u>P</u> : <u>800</u> Feet From The <u>South</u> Line and <u>850</u> Feet From The <u>East</u> Line Section <u>16</u> Township <u>11S</u> Range <u>34E</u> NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4150' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: Production casing & cement <input checked="" type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 13000'. Reached TD at 11:45 PM 4-9-2000. Ran 293 joints of 7" S/P-110 26# (13007.28') of casing set at 13000'. Float shoe set at 13000'. Float collar set at 12959'. Bottom marker set at 11331'. Top marker set at 7040'. Cemented with 515 sacks Interfill "H", 1/4#/sack flocele, 1/10% HR7 (yield 2.77, weight 11.5). Tailed in with 450 sacks Super H, .5% Halad 344, .4% CFR3, 1#/sack salt, .3% HR7 and 5#/sack gilsonite (yield 1.65, weight 13.0). PD 1:25 AM 4-13-2000. Bumped plug to 2700 psi for 5 minutes, OK. WOC. NOTE: Displaced casing with 2% KCL. Released rig at 12:00 PM 4-13-2000.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE April 15, 2000  
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: