

5. LEASE DESIGNATION AND SERIAL NO.  
API - 30-041-02861

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
2. NAME OF OPERATOR Petroleum Production Management, Inc.		7. UNIT AGREEMENT NAME	
3. ADDRESS OF OPERATOR Suite 200/Sutton Place Bldg. Wichita, Kansas 67202		8. FARM OR LEASE NAME Will 693 Ltd.	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 2100' FSL & 1980' FEL Sec. 34, T-8-S, R-35-E		9. WELL NO. 5	
10. FIELD AND POOL, OR WILDCAT Wildcat San Andres		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 34, T-8-S, R-35-E	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4173.8 GL	12. COUNTY OR PARISH Roosevelt	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Drilling Progress Report

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

3-16-91---Drilling 7 7/8" hole to 3640'.

3-17-91---Drilling 7 7/8" hole to 4121'.

3-18-91---Drilling 7 7/8" hole to 4430'.

3-19-91---Drilling 7 7/8" hole to 4586'.

3-20-91---Drilling 7 7/8" hole to 4792'.

3-21-91---Drilling 7 7/8" hole to TD at 4900'. Circulated 4 hours. Ran and cemented 5 1/2" casing at 4900' with 250 sacks of premium cement. Released drilling rig at 10:45 P.M.

3-22-91---Ran temperature survey. Indicated top of cement at 3826'.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Peter W. Chester*

TITLE

District Superintendent

DATE 3-22-91

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

DATE

ACCEPTED FOR RECORD  
PETER W. CHESTER

MAR 26 1991

BUREAU OF LAND

RECEIVED

MAR 27 1991

HOCHSCHULE