

**RAILROAD COMMISSION OF TEXAS
OIL AND GAS DIVISION**

Form W-15
(Rev. 11-1-69)

CEMENTING REPORT

*1. Field Name (as per RRC Records or Wildcat)	*2. RRC District
*3. Operator C H Brockett Inc	*4. County
*5. Lease Name(s) and RRC Lease Number(s) or I. D. Number(s) BWP Federal	*6. Well Number #1
*7. Location (Section, Block, and Survey)	

CASING CEMENTING DATA:	SURFACE CASING	INTER-MEDIATE CASING	PRODUCTION CASING		MULTI-STAGE CEMENTING PROCESS	
			Single String	Multiple Parallel Strings	Tool	Shoe
*8. Cementing Date						
*9. (a) Size of Drill Bit (inches)						
(b) Estimated % Wash or Hole Enlargement Used in Calculations.						
*10. Size of Casing (inches O.D.)						
*11. Top of Liner (if liner used) (ft.)						
*12. Setting Depth of Casing (ft.)						
13. Type API Class Cement & Amount of Additives Used: (a) In First (Lead) or Only Slurry (if additional space is needed, use "REMARKS" on reverse side.)						
(b) In Second Slurry						
(c) In Third Slurry						
14. Sacks of Cement Used:						
(a) In First (Lead) or Only Slurry						
(b) In Second Slurry						
(c) In Third Slurry						
(d) Total Sacks of Cement Used						
15. Slurry Volume per Sack of Cement (cu.ft./sack):						
(a) In First (Lead) or Only Slurry						
(b) In Second Slurry						
(c) In Third Slurry						
16. Volume of Slurry Pumped: (cu. ft.) (Item 14 x Item 15)						
(a) In First (Lead) or Only Slurry						
(b) In Second Slurry						
(c) In Third Slurry						
(d) Total Slurry Volume Pumped (cu.ft.)						
17. Calculated Annular Height of Cement Slurry behind Pipe (ft.)						
18. Was cement circulated to ground surface (or bottom of cellar) outside casing? (Yes or No)						

RECEIVED
APR 26 1971
U. S. GEOLOGICAL SURVEY
ALBUQUERQUE, NEW MEXICO

CEMENTING TO PLUG AND ABANDON DATA:	PLUG NO. 1	PLUG NO. 2	PLUG NO. 3	PLUG NO. 4	PLUG NO. 5	PLUG NO. 6
*19. Cementing Date	3-9-71	3-12-71	3-12-71	3-12-71	3-12-71	
*20. Size of Hole or Pipe in which Plug Placed (inches)	5 1/2					
*21. Depth to Bottom of Tubing or Drill Pipe (ft.)	8110	4040	3187	1180	10	
22. Sacks of Cement Used (each plug)	25	45	78	70	10	
23. Slurry Volume Pumped (cu. ft.)	25 32.5	58.5	101	91	13	
24. Calculated Top of Plug (ft.)	7870	3940	2975	1080	0	
*25. Measured Top of Plug (if tagged) (ft.)						

CEMENTING COMPANY AND OPERATOR MUST COMPLY WITH THE INSTRUCTIONS ON REVERSE SIDE HEREOF.)
- OVER -

* Designates items to be completed by Operator. Items not so designated shall be completed by Cementing Company.