

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

HUMBLE OIL & REFINING CO., C. C.
NEW MEXICO OIL CONSERVATION COMMISSION
DEC 30 11 41 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. K-4495 |
| 7. Unit Agreement Name - |
| 8. Farm or Lease Name New Mexico State "BX" |
| 9. Well No. 2 |
| 10. Field and Pool, or Wildcat Tobac Pennsylvanian |
| 12. County Chaves |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| |
|--|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/> |
| 2. Name of Operator HUMBLE OIL & REFINING COMPANY |
| 3. Address of Operator P. O. BOX 2100, HOBBS, NEW MEXICO 88240 |
| 4. Location of Well UNIT LETTER "K" 1997 FEET FROM THE West LINE AND 1837 FEET FROM THE South LINE, SECTION 16 TOWNSHIP 8-S RANGE 33-E NMPM. |
| 15. Elevation (Show whether DF, RT, GR, etc.) 4397' D.F. |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☒
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPER. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1708.

1. Run tubing open ended to the top of the parted 4-1/2" casing at 4925' and set a 200 foot cement plug with 45 sacks of cement, (Top of Glorieta at 4930').
2. Set a 200 foot cement plug from 3424' to 3624' with 50 sacks cement, (Top of San Andres at 3524'), 7-5/8" intermediate casing set at 3606'.
3. Set a 50 foot cement plug from 50' to 0' with 12 sacks cement inside the 7-5/8" intermediate casing.
4. Place mud laden fluid between plugs.
5. Install dry hole marker according to the N.M.O.C.C. regulations.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. S. DAVIS TITLE District Adm. Supvr. DATE 12-28-65
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: _____