Form 3160-5 (November 1994)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

N.M. Oil Cons. Division 811 8. Ist Street Artonia, NA

Production (Start/Resume)

Temporarily Abandon

Reclamation

Recomplete

Water Disposal

Hobbs

Lease Serial No.

FORM APPROVED OMB No. 1004-0135 Expires July 31, 1996

SUNDRY NOTICES AND REPORTS ON WELLS

NM-0338-A

■ Water Shut-Off

Other

Well Integrity

	Do not use this form to abandoned well. Use f	6. If Indian, Allottee or Tribe Name			
SUBMIT IN TRIPLICATE - Other instructions on reverse side				7. If Unit or CA/Agreement, Name and/or No.	
	Type of Well Oil Well Gas Well Other SWD			8. Well Name and No. Peery Federal #4 9. API Well No.	
	Name of Operator Nadel and Gussman Permian, L.L.C.				
3a. A	Address 15 E. 5th Street, Sui Tulsa, OK 74103-4313		Phone No. (include area code) 918/583-3333	30-005-2033 10. Field and Pool, or Exploratory Area.	
4. L	ocation of Well (Footage, Sec., T., R., M., 660' FNL & 990 FEL Sec. 29-15S-30E	or Survey Description)		11. County or Parish, State = 1 (L) (Chaves Co., New Mexico	
	12. CHECK APPROPRI	ATE BOX(ES) TO IN	DICATE NATURE OF NOTICE, R	EPORT, OR OTHER DATA	
TYPE OF SUBMISSION TY			TYPE OF ACTION		

Plug Back 13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.) determined that the site is ready for final inspection.)

Deepen

☐ Fracture Treat

New Construction

☐ Plug and Abandon

- See letter (copy attached) dated January 10, 1997, to NM OCD requesting permission to inject down casing for temporary test. Subsequent approval for 45 days test given pending MIT test. Test failed.
- Isolate casing leak between 492' and 522'.

Acidize

☐ Alter Casing

Casing Repair

Change Plans

☐ Convert to Injection

- Rig-up Halliburton, squeeze leak w/100 sks Class "C" cement mixed w/2% CaCl2 (3-18-97) 3.
- Drill out cement (3-19-97).
- Set RBP, pressure to 500 psi, bleed off air, rig-up chart, pressure to 300 psi for 30 mins., test successful. BLM and NM OCD notified of proposed test, test witnessed by Mr. L.W. (Buddy) Hill of the NM OCD, Hobbs office, who retained the pressure test chart. (3-20-97)

Copy to NM OCD.

☐ Notice of Intent

Subsequent Report

☐ Final Abandonment Notice

0.00	
14. I hereby certify that the foregoing is true and correct Name (Printed/Typed)	Title
Wayne K. Taylor	Engineer
Cibrature	Date

SW)n = 581

March 21, 1997

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Date Title Approved by Office Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

-21-97 TUE U4:37 PM UTL CUNSEKVATTUN DIV 01/17/97 11:00 23918 3 1888

2002/003

1.06

NADEL AND GUSSMAN PERMIAN, L.L.C. 3200 FIRST NATIONAL TOWER **TULSA, OK 74103** (918) 583-3333 (P) Remove From File (918) 583-0888 (F)

Via Mail and Fax

January 10, 1997

Mr. Jerry Sexton, District I Supervisor New Mexico Oil Conservation Division 1000 W. Broadway, P.O. Box 1980 Hobbs, NM 88240

Re: Peery Federal #4 SWD Well, Little Lucky Lake (Morrow) Field 29-15S-30E, Chaves, NM Request For Temporary Approval to Inject Produced Water Down Casing

The subject well, permitted in the Devonian as a produced water disposal well, recently developed a tubing leak. Nadel and Gussman ("NG") has pulled the injection tubing, and the well is shut-in. The Peery Federal #1, which is a Devonian producer, is also shut-in. NG has been unable to economically rod pump the well due to rod wear/tubing leaks, and we plan to test the well's productivity utilizing either a jet pump or submersible pump. At the same time, NG plan's to test the Devonian in the Peery Federal #3, which is also shut-in, with a jet pump. We do not know what total withdrawal and disposal rates will be from both wells, which is information we must have before we can correctly size our disposal tubing.

Due to the significant investment that will be required to purchase pumping equipment, additional surface tankage, and production and coated injection tubing, NG hereby respectfully requests that we be allowed to inject down the Peery Federal #4 casing for a period not to exceed 60 days while we rent equipment and perform the above described production tests. Once we have determined if we have economically viable Devonian production, we will purchase correctly sized plastic coated injection tubing.

The Pecry Federal #4 passed its most recent mechanical integrity test, and, as you can see from the attached wellbore sketch, has 11-3/4", 8-5/8", and 5-1/2" casing cemented to surface. The Devonian will take water on a vacuum, so potential to inject out of zone is minimal. Prior to beginning injection down the casing, we will test the casing integrity down to +/- 11000' with a workstring and packer, and will notify your office prior to the test so that you can be on location should you so desire. We will not proceed unless the well passes this test. Also, NG will notify you when we begin and when we cease injection down the Peery Fed. #4 casing.

Your prompt consideration of this request will be greatly appreciated. If your office approves, we will also apply to the BLM for approval. Please contact the undersigned should you have any questions.

Joel F. Martin, P.E.

formy:
45 Day approval given.
MIT test to be run before &
after. We'll let you guys
watch the time period.