

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

Fee

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Harvey E. Yates Company, Inc.	8. Farm or Lease Name Graves
3. Address of Operator Suite 1000 Security Nat'l Bank Bldg., Roswell, N.M. 88201	9. Well No. #2
4. Location of Well UNIT LETTER <u>K</u> FEET FROM THE <u>1980'</u> LINE AND <u>South</u> FEET FROM THE <u>1980</u> LINE, SECTION <u>6</u> TOWNSHIP <u>8S</u> RANGE <u>31E</u> NMPM.	10. Field and Pool, or Wildcat Siete-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4194.6 GL	12. County Chaves

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
OTHER <u>Run Casing</u> <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 11" hole 5:00 PM 10-3-76  
Ran 349' 8 5/8" 20# casing, set and cemented with 120 sacks Cement. Plug down 10-4-76 and circulated 20 sacks cement to the pit. Waited on cement 18 hours and drilled out the plug 10-4-76. Casing was pressure tested with 800# pressure for 30 minutes.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Indy Yates TITLE Vice President DATE 10-7-76

APPROVED BY Indy Yates TITLE Vice President DATE 10-7-76

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

12 1976

U.S. DEPARTMENT OF JUSTICE  
FEDERAL BUREAU OF INVESTIGATION