

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE
(Other instructions on
reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 9025

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

HOPE FEDERAL

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

WILDCAT

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SEC. 17, T-15-S, R-30-E

12. COUNTY OR PARISH 13. STATE

CHAVES

NEW MEXICO

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

RECEIVED

2. NAME OF OPERATOR

McCLELLAN OIL CORPORATION

DEC 13 1972

3. ADDRESS OF OPERATOR

P. O. Box 848, ROSWELL, NEW MEXICO 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

ARTIFICIAL OFFICE

1980 FSL & 1980 FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4034 GR.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

ON 10-19-72, PERFORATED 4 1/2" LINER 3568, 3574, 3578, 3580, 3582, 3590. (ALL MEASUREMENTS 12' ABOVE G.L.) ACIDIZED 1000 GALLONS MUD ACID. SWABBED DRY. SET BRIDGE PLUG @ 3530 W/5 SX CEMENT ON TOP. PERFORATED 3484 - 94. ACIDIZED W/500 GALLONS ACID. SWABBED WATER. SET BRIDGE PLUG @ 2910. PLUG BACK TO 2760 W/GRAVEL AND 10 SX CEMENT. PERF 2176 - 2186. ACIDIZED W/250 GALLONS MUD ACID. FRACED W/20,000 GALLONS TREATED WATER AND 30,000 LBS. SAND. RECOVERED LOAD WATER. INSTALLED PUMP JACK. PUMPING FORMATION WATER W/SHOW OF GAS. TESTING.

RECEIVED

DEC- 81972

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE OPERATOR

DATE 12-06-72

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

DEC 13 1972

R. L. BECKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side