

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
HOBBS, NEW MEXICO 88240

Budget Bureau N. 1004-1
Expires August 31, 1985

LEASE DESIGNATION AND SERIAL

Nm-055564

IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Texaco Producing Inc.	8. FARM OR LEASE NAME Isler Federal
3. ADDRESS OF OPERATOR PO Box 728, Hobbs, New Mexico 88240	9. WELL NO. 1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface Unit Letter N, 330' FSL & 1980' FWL	10. FIELD AND POOL OR WILDCAT Many Gates Wolfcamp
14. PERMIT NO.	11. SEC., T., S., M., OR BLK. AND SURVEY OR AREA S29, T9S, R30E
15. ELEVATIONS (Show whether DF, R, GR, etc.) 4060' GL	12. COUNTY OR PARISH Chaves
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	PULL OR ALTER CASING
FRACTURE TREAT	MULTIPLE COMPLETION
SHOOT OR ACIDIZE	ABANDON*
REPAIR WELL	CHANGE PLANS
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT*
(Other)	


Drilling

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Spud 17 1/2" hole at 2:30 PM, 10/10/87
Ran 20 jts. (851') 13 3/8", 54.5#, K-55, ST & C casing,
set at 867'.

1. Ran 50 jts. (2128') 8 5/8", 24#, J-55, LT & C casing, set at 2142'.
2. Cement with 800 sxs. Lightweight 15# salt, 1/4# Flocele, 200 sxs. Class "H" 1/4# Flocele. PD 9:00 AM, 10/21/87. Circulated 240 SXS.
3. Test 8 5/8" casing to 1000 psi, from 3:00 to 3:30 PM, 10/21/87. Test, OK.




OCT 29 12 20 PM '87

RECEIVED

18. I hereby certify that the foregoing is true and correct 397-3571
SIGNED Ja Hea TITLE Hobbs Area Superint. DATE 10/23/87
(This space for Federal or State office use)

APPROVED BY _____ TITLE _____
CONDITIONS OF APPROVAL, IF ANY:



*See Instructions on Reverse Side