

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
HOBBS, NEW MEXICO

N. M. 621 88-13
N. M. 621 88-13
(Other Instructions
Use Form 3160-5)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

88240-31258

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

G. Matlage Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Vest Ranch Queen Assoc.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 33-14S-30E.

12. COUNTY OR PARISH 13. STATE

Chaves

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Collins Oil & Gas Corporation

3. ADDRESS OF OPERATOR

P.O. Box 2443, Roswell, NM 88202-2443

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2310' FSL & 2310' FWL Sec. 33-14S-30E Unit K NE/SW
API #30-005-21107

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3927 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

01-09-92 Spudded hole at 2:30 p.m.

01-11-92 Drilled to a depth of 520'. Ran 509' of 8-5/8", K-55, 24 lb.
casing with guide shoe and insert float. Circulated hole with
fresh water and pumped 285 sxs. of Class "C" cement. Approximately
92 sxs. of cement to pit.

01-12-92 Drying time on cement approximately 20 hrs. Pressure tested casing
to 1500 lbs. for 30 minutes, no pressure drop. Drilled out plug, 1
hr. test no water. Resumed drilling operations.

18. I hereby certify that the foregoing is true and correct

SIGNED Peter Collins

TITLE Pres. Collins O/G

DATE 01-15-92

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

ACCEPTED FOR RECORD
PETER W. CHESTER

JAN 17 1992

BUREAU OF LAND MANAGEMENT
ROSWELL RESOURCE AREA

*See Instructions on Reverse Side

Jan 13 11 03 AM '92

RECEIVED

REC'D

JAN 24 1992

RECEIVED