

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-11068	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Charles B. Gillespie, Jr.	State
3. Address of Operator	9. Well No.
P. O. Box 1179 Midland, Texas 79701	1
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER D, 660 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 35 TOWNSHIP 13-S RANGE 33-E NMPM.	Lazy J
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4222' DF	Lea

16.

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☒  
CHANGE PLANS ☐  
OTHER ☐

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1.) 100 sx cement plug will be set across perforations 9645-9718 and 9748-9785.

2.) 7" casing will be shot off and pulled from 7200'.

3.) 25 sx cement plug will be set across 7" casing stub.

4.) 25 sx cement plug will be set at base of 9 5/8" intermediate casing at 4080'.

5.) 20 sx cement plug will be set at surface with 4" marker pipe 4' above surface. (Cement was circulated on 9 5/8" casing.)

6.) All intervals between plugs will be filled with mud.

7.) Location will be leveled and cleaned.

8.) Work will commence after approval depending on rig availability.

→ 25 sxs top 6 locs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Charles B. Gillespie, Jr.</u>	TITLE <u>Operator</u>	DATE <u>1-8-69</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>[Signature]</u>	DATE <u>[Signature]</u>
CONDITIONS OF APPROVAL, IF ANY:		