

NO. OF COPIES RECEIVED	
DISTRIBUTION	HOBBS OFFICE D. C. C.
SANTA FE	
FILE	JUN 6 9 54 AM '66
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 31

5. Indicate type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.

E-1027-1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name West Ranger Unit
2. Name of Operator Phillips Petroleum Company	8. Farm or Lease Name West Ranger Unit
3. Address of Operator TEXAS PACIFIC OIL COMPANY - Sub Operator	9. Well No. 2
4. Location of Well P.O. Box 1069 - Hobbs, New Mexico	10. Field and Pool, or Wildcat Wildcat
UNIT LETTER K , 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 23 TOWNSHIP 12-S RANGE 34-E NMPM.	12. County Lea
15. Elevation (Show whether DF, RT, GR, etc.) 4150'	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Spudded 6:00 PM 5-27-66.
2. Drilled 17-1/2" hole to 364'. Ran 12 jts. 13-3/8" csg. set @ 358'.
3. Cemented w/400 sks. regular + 2% CA. CL. Pumped plug to 328' at 8:15 AM 5-28-66.
4. Cement Circulated. W.O.C. 18 hrs.
5. Tested csg. to 500# for 30 min. Test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. D. Ash TITLE Area Production Foreman DATE 5-31-66

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: