

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator SOUTHWEST PRODUCTION CORPORATION	8. Farm or Lease Name Harmon
3. Address of Operator P. O. BOX 936, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER M, 330 FEET FROM THE South LINE AND 990 FEET FROM THE West LINE, SECTION 5 TOWNSHIP 14S RANGE 37E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3881 GL 3894.5 KB	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 1:15 p.m. 12-28-67. Drilled to 404'. Ran 12 joints 11-3/4" Spiral Weld casing set at 386', cemented w/ 230 sks Class C cement w/ 4% gel and 2% CACL<sub>2</sub>, P.D. 10:55 p.m. 12-28-67 (Dowell). Cement circulated. WOC 16 hrs., tested casing with 1000 psi for 30 min., pressure held. Drilled to 4673'. Ran 143 joints 8-5/8" OD 24# & 32# J55 casing set at 4673', cemented w/ 280 sks Class C-Pozmix w/ 6% gel & 3% salt, & 150 sks Class C w/ 2% CACL<sub>2</sub>. P.D. 6:15 p.m. 1-5-68. (Dowell). WOC 13 hrs., tested casing w/ 1500 psi for 30 min., pressure held.

18 hrs min. on WOC

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Conrad R. Atledorn TITLE Production Manager DATE 3-13-68  
APPROVED BY Joe C. [Signature] TITLE Manager DATE 3-13-68  
CONDITIONS OF APPROVAL, IF ANY: