

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-101
Revised 1-1-65

| |
|--|
| 5A. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. K-3714 |

APPLICATION FOR PERMIT TO DRILL, DEEPEN, OR PLUG BACK

| | | | |
|--|--|--|---|
| 1a. Type of Work DRILL <input checked="" type="checkbox"/> DEEPEN <input type="checkbox"/> PLUG BACK <input type="checkbox"/> | | 7. Unit Agreement Name -- | |
| b. Type of Well OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | | 8. Farm or Lease Name Cities Service-State | |
| 2. Name of Operator Coquina Oil Corporation | | 9. Well No. 1 | |
| 3. Address of Operator 200 Bldg. of Southwest, Midland, Texas 79701 | | 10. Field and Pool, or Wildcat UNDESIGNATED | |
| 4. Location of Well UNIT LETTER E LOCATED 1980 FEET FROM THE N LINE AND 660 FEET FROM THE W LINE OF SEC. 26 TWP. 14-S RGE. 34-E NMPM | | 12. County Lea | |
| 19. Proposed Depth 10,600' | | 19A. Formation Saunders Lm. | |
| 20. Rotary or C.T. Rotary | | | |
| 21. Elevations (Show whether DF, RT, etc.) 4084 | 21A. Kind & Status Plug. Bond Statewide-On File | 21B. Drilling Contractor Cactus Drlg. Corp. | 22. Approx. Date Work will start July 17, 1973 |

23.

PROPOSED CASING AND CEMENT PROGRAM

| SIZE OF HOLE | SIZE OF CASING | WEIGHT PER FOOT | SETTING DEPTH | SACKS OF CEMENT | EST. TOP |
|--------------|----------------|-----------------|---------------|------------------|------------------|
| 17 1/4" | 13 3/8" | 48# | 350' | 350 | Circ. |
| 12 1/4" | 8 5/8" | 24-32# | 4550' | 600 | 3,000' |
| 7 7/8" | 4 1/2 or 5 1/2 | Var. | 10600' | To Be Determined | To Be Determined |

Drilling Program: Drill 17 1/4" hole to 350' and cement 13 3/8" casing. Circulated cement to surface. Drill 12 1/4" hole to approximately 4,550'. Cement 8 5/8" casing. Drill 7 7/8" hole to T. D.

Blowout Preventers: Will be installed on 8 5/8" casing after it has been cemented and will be kept installed to T. D.

APPROVAL VALID
FOR 90 DAYS UNLESS
DRILLING COMMENCED,

EXPIRES 10-23-73

IN ABOVE SPACE DESCRIBE PROPOSED PROGRAM: IF PROPOSAL IS TO DEEPEN OR PLUG BACK, GIVE DATA ON PRESENT PRODUCTIVE ZONE AND PROPOSED NEW PRODUCTIVE ZONE. GIVE BLOWOUT PREVENTER PROGRAM, IF ANY.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed [Signature] Title Superintendent Date July 13, 1973

(This space for State Use)

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: