

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator DURHAM, INC.	8. Farm or Lease Name Elkan
3. Address of Operator 219 S. Colorado, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> , <u>2100</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>34</u> TOWNSHIP <u>13-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Wildcat Cerca (Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 4131' GR, 4146' KB	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled 7-7/8" Hole to 10,510'. Ran 266 JTS 5-1/2" 17#, K-55 and N-80, LT&C casing set at 10,502'. Pumped 1000 gal Mud Sweep and Cemented casing with 500 sx Class H 50/50 Poz + 8.6#/sx Salt + .75% CFR-2. WOC 12 hrs. Ran Temperature Survey, cement top at 8600', PBTD 10,452', 5-26-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE *L. Skinner* TITLE ENGINEER DATE 6-21-79

Orig. Signed by
Jerry Sexton
Dist 1, Super

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: