

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. V-128 & V-120
7. Unit Agreement Name
8. Farm or Lease Name Baum 17 "B" State Com
9. Well No. 1
10. Field and Pool, or Wildcat Baum Upper Penn
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-

2. Name of Operator
MWJ PRODUCING COMPANY

3. Address of Operator
400 W. Illinois - Suite 1100 Midland, Texas 79701

4. Location of Well
UNIT LETTER P 660 FEET FROM THE south LINE AND 660 FEET FROM
THE east LINE, SECTION 17 TOWNSHIP 14S RANGE 33E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
4230' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Casing Record: 13-3/8" @ 408' (circulated cement)
8-5/8" @ 4178' (circulated cement)
5-1/2" @ 10,200' (Top of cement @ 8115')
Perforations @ 9862-9920'

Proposed Plugging Procedure:

1. CIBP & 35' cement on top @ 9800'
2. Shoot off and pull approximately 6000' of 5-1/2" casing
3. 100' of cement from 5950-6050' (5-1/2" stub-in and out plug) - need to tag
4. 100' of cement from 4128-4228' (need to tag)
5. 100' of cement from 1600-1700'
6. 10 sx cement at surface & install dry hole marker

Note: Mud between plugs, 25# saltgel per bbl wtr

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Pat Drexler TITLE Pat Drexler - Agent DATE 11/18/87
Orig. Signed by Paul Kautz
Geologist
PROVED BY _____ TITLE _____ DATE NOV 20 1987
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
NOV 19 1981
OCD
HOBBS OFFICE