

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

| | |
|---|------------------------------|
| 5a. Indicate Type of Lease | |
| State <input checked="" type="checkbox"/> | Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. | |
| LC-814 | |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|---|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator Yates Petroleum Corporation | 8. Farm or Lease Name Woodpecker "SY" St. |
| 3. Address of Operator 207 S. 4th St., Artesia, New Mexico 88210 | 9. Well No. 6 |
| 4. Location of Well UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 21 TOWNSHIP 14S RANGE 33E NMPM. | 10. Field and Pool, or Wildcat Undes. Saunders Permo Upper Penn |
| 15. Elevation (Show whether DF, RT, GR, etc.) 4255.7' GL | 12. County Lea |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

| | |
|--|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> |

SUBSEQUENT REPORT OF:

| | |
|--|---|
| REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> | |
| OTHER <input type="checkbox"/> | |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole 8:00 pm 3-10-83. Ran 11 joints of 13-3/8" 54.5# J-55 ST&C casing set 472'. 1-Type "M" notched guide shoe set 472'. Insert float set 428'. Cemented with 450 sacks Premium Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hours. PD 12:15 pm 3-11-83. Bumped plug to 750 psi, released pressure and float held okay. Cement circulated 40 sacks. WOC. Drilled out 12:30 am 3-12-83. WOC 12 hours and 15 minutes. Cut off and welded on flow nipple. Reduced hole to 12-1/4". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Jerry Sexton* TITLE Production Supervisor DATE 3-18-83

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE **MAR 22 1983**

RECEIVED

MAR 21 1983

G.C.D. 102 10 1017
HOBBBS OFFICE