

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-7

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.  
V-684

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- 2. Name of Operator Texaco Inc. 3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240 4. Location of Well UNIT LETTER I, 1980 FEET FROM THE South LINE AND 710 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 14-S RANGE 33-E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 4191' GR	7. Unit Agreement Name 8. Farm or Lease Name J. M. Huber St. NCT-1 9. Well No. 1 10. Field and Pool, or Wildcat Saunders Permo Upper Penn 12. County Lea
---	---

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 14 3/4" hole at 6:30 AM, 04/05/87  
Ran 41 Jts. of 11 3/4", 42#, H-40, 8RS, Set at 1760'  
Ran 100 Jts. of 8 5/8", 32#, J-55 LTC, Set at 4200'

- Ran 246 Jts. of 5 1/2", 17#, K-55 & L-80, 8RL, set at 10,185'.
- Cement first stage- with 600 sxs LW followed with 300 sxs 50/50 POZ. Circulated 463 sxs. Circulate and WOC 6 1/2 hours. Cement second stage- with 900 sxs LW. Circulate 162 sxs. DV tool at 7018'.
- Release Basin Rig #14 at 11:00 PM, 04/24/87.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

397-3571

SIGNED J. A. Head TITLE Hobbs Area Superintendent

DATE April 29, 1987

ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT 1 SUPERVISOR

TITLE

DATE MAY 4 1987

CONDITIONS OF APPROVAL, IF ANY:

1992