

NEW MEXICO OIL CONSERVATION COMMISSION

SANTA FE, NEW MEXICO

MISCELLANEOUS NOTICES

Submit this notice in triplicate to the Oil Conservation Commission or its proper agent before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of notice by checking below:

NOTICE OF INTENTION TO TEST CASING SHUT-OFF	7"	NOTICE OF INTENTION TO SHOOT OR CHEMICALLY TREAT WELL
NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO PULL OR OTHERWISE ALTER CASING
NOTICE OF INTENTION TO REPAIR WELL		NOTICE OF INTENTION TO PLUG WELL
NOTICE OF INTENTION TO DEEPEN WELL		

Hobbs, New Mexico

February 5, 1952

Place

Date

OIL CONSERVATION COMMISSION,
Santa Fe, New Mexico

Gentlemen:

Following is a notice of intention to do certain work as described below at the.....

Gulf Oil Corporation Lea State "GN" Well No. 2-D in SW SE
Company or Operator Lease
of Sec. 2, T. 15S, R. 37E, N. M. P. M. Denton Field.
Lea County.

FULL DETAILS OF PROPOSED PLAN OF WORK

FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS OF THE COMMISSION

On February 2, 1952, ran 280 joints, 11,886', of 7" OD 8 R.T. R-3 SS casing, 22 B&W multi-flex scratchers, 11 B&W centralizers. Casing in hole from bottom up: 25 joints, 1006.36' 32# N-80 LT&C 62 joints 2525.13' 29# N-80 LT&C, 55 joints, 2249.68' 26# N-80 LT&C, 47 joints, 1952.52' 23# N-80 LT&C, 77 joints, 3494.24' 26# S-95 ST&C, 13 joints, 636.04' 29# S-95 ST&C and 1 joint 22.48' 32# S-95 ST&C on top. 22 scratchers and 6 centralizers from 11,899' to 11,612' and 5 centralizers from 9,400' to 9,064'. Set and cemented at 11,899' w/440 sax 3% gel Trinity slow set cement. Plug at 11,856'. Job complete at 9:50 A.M. 2-2-52.

Gulf temperature survey in 12 hours showed top cement at 8645'.

Propose to test casing shut-off at 9:50 A.M. 2-4-52.

Approved....., 19.....
except at follows:

Gulf Oil Corporation
Company or Operator
By C.D. Boland
Position Asst. Area Prod. Supt.
Send communications regarding well to

OIL CONSERVATION COMMISSION
By Noy J. [Signature]
Title Line Inspector

Name Gulf Oil Corporation
Address Box 2167, Hobbs, New Mexico

