EW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MARKS (FRIGE UCU

MISCELLANEOUS REPORTS ON WELLS 3:00

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

	7-30-54 (Date)	perforate Denver City, Texas (Place)	
REPORT ON RESULT OF PLUGGING WELL	REPORT ON RECOMPLETION OPERATION	REPORT ON Doc Squeese (Other) to shut off water & I	
REPORT ON BEGINNING DRILLING OPERATIONS	REPORT ON RESULT OF TEST OF CASING SHUT-OFF	REPORT ON REPAIRING WELL	

Following is a report on the work done and the results obtained under the heading noted above at the

The Atlantic Refining Company (Company or Operator)	Dickingon "B" (Lease)
J. E. Perkins (Contractor)	Well No
T. 15-8., R. 37-E., NMPM., Denton (Walfamp)	
The Dates of this work were as follows:	19-54
Notice of intention to do the work (was) (2000) submitted on Form	C-102 on, 19, 19,

and approval of the proposed plan (was) (was) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Squeezed perforations 9300'-9320' w/27 sacks D.O.C. Brilled and cleaned out to 9320'. Drilled from 9320'-9332', Washed soft cement from 9332'-9345'. Had firm cement 69345'. Spotted 500 gal. 15% LSE acid on perforations. Let soak for 45 minutes w/1000%. No acid injected. Pressured up to 3800% and formation broke to 2200%. Inj. 6^{Dh}ls. C 2 BPm. C220% 2400%, squeezed rest of acid and 5 Bbls. cil. Ran Baker Model K cast-iron bridge plug set 69295'. Dumped cement on top of plug. Acidized Wolfcamp through perforations 9268'-88. W/1000 Gal. LSTNE acid. Broke down pres. 2000%. Injected 6 BA 62000% Grate of HPM. Injected 18BA 61800% Grate of 15 BPm. Job a failure.

Witnessed byDon. Chancey (Name		ntie Refining Company (Company)	Production Foremen
Approved: D- J. Stande	COMMISSION	I hereby certify that the informatio to the best of my knowledge. Name	n given above is true and complete
(Nam		Position	Refining Company
(Title)	(Date)	AddressBeer1038 Der	Tren City