

## NEW MEXICO OIL CONSERVATION COMMISSION

SANTA FE, NEW MEXICO

## MISCELLANEOUS NOTICES

RECEIVED

Submit this notice in triplicate to the Oil Conservation Commission or its proper agent before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of notice by checking below:

NOTICE OF INTENTION TO TEST CASING SHUT-OFF	7"	NOTICE OF INTENTION TO SHOOT OR CHEMICALLY TREAT WELL
NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO PULL OR OTHERWISE ALTER CASING
NOTICE OF INTENTION TO REPAIR WELL		NOTICE OF INTENTION TO PLUG WELL
NOTICE OF INTENTION TO DEEPEN WELL		

Hobbs, New Mexico

April 28, 1952

Place

Date

OIL CONSERVATION COMMISSION,  
Santa Fe, New Mexico

Gentlemen:

Following is a notice of intention to do certain work as described below at the

Gulf Oil Corporation

L. B. Chamberlain

Well No. 3

in S.E. 1/4

Company or Operator

Lease

of Sec. 14, T. 15 S., R. 37 E., N. M. P. M. Denton-Devonian Field.

Lea

County.

## FULL DETAILS OF PROPOSED PLAN OF WORK

FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS OF THE COMMISSION

On April 26, 1952 ran 294 joints & piece, 12,697' of 7" OD 26 & 23# S-95 T&C & N-80 Integral SS Casing w/9 B&W straight type centralizers from 12,707' to 11,977' & 5 centralizers from 9340' - 8890'. No scratchers. Set and cemented at 12,711' w/940 sacks Trinity slow set cement. 40 sacks 3% gel. 100 sacks Neat on bottom. Plug at 12,614'. Maximum pressure 4000#. Complete at 2:00 PM April 26, 1952. Casing in hole from bottom up. 92 jts, 4220' 26# S-95 R-3 T&C 69 jts, 2687' 26# N-80 R-3 Integral, 81 jts 3746' 23# S-95 R-3 T&C, 52 jts 2034' 26# N-80 R-3 Integral & 1 piece 10' 26# N-80 T&C on top. HOWCO Shoe and floats. Gulf temperature survey shows top of cement behind 7" casing at 8900'.

Propose to drill plug and test casing shut-off at 2:00 PM 4-28-52

Approved \_\_\_\_\_, 19\_\_\_\_\_  
except at follows:

Gulf Oil Corporation

Company or Operator

By

Position

Area Prod. Supt.

Send communications regarding well to

Name

Chas Taylor

Address

Box 2167, Hobbs, New Mexico

OIL CONSERVATION COMMISSION,

By

Title

Oil &amp; Gas Inspector