

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions reverse side)Form approved,
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029405(A)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> INJECTION WELL	7. UNIT AGREEMENT NAME MCA
2. NAME OF OPERATOR CONTINENTAL OIL COMPANY	8. FARM OR LEASE NAME MCA UNIT #1
3. ADDRESS OF OPERATOR Box 460, HOBBS, N.M. 88240	9. WELL NO. 52
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FNL & 660' FEL OF SEC. 19	10. FIELD AND POOL, OR WILDCAT MALJ. G-SA REPRESS.
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, CR, etc.) 3955' GR.
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA SEC. 19, T. 17S, R. 32E
	12. COUNTY OR PARISH LEA
	13. STATE N.M.

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☒
☐
☐
☐

(Other)


(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Cleaned out to TD 4060'. Filled to 3705' w/pen gravel.
Ran 4 1/2" 9.5# & 10.5# K-55 Casing & set @ 3700' w/325
sacks Class "C" cement. WOC 36 Hrs. Drilled out plugs & cement
& tested csq to 1,000'; held ok. Cleaned out pea gravel to
3785' & frtd OH 3700'-85' w/250 gals 15% HCL-NE Acid. Pmpd
1500 gals gelled frtd fresh wtr, 2,000 gals 28% acid & over-
flushed w/1000 gals gelled wtr. Cleaned out to TD. Ran POC
log. Pert 4 1/2" csq 3616', 24', 29', 34', 39' & 3644' w/1 JSF. Trtd
perts w/1200 gals 28% acid. Pmpd 2,000 gals frtd fresh wtr & frac w/
10,000 gals GTFW, 20,000# sand. Set Baker Jenson pkr. @ 3535' w/2 3/8
tubing. Work started 2-11-75, completed 2-24-75

18. I hereby certify that the foregoing is true and correct

SIGNED



TITLE

SR. ANALYST

DATE

3.7.75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

MAR 11 1975

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

*See Instructions on Reverse Side

USGS/5, MGA-3, File