

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Harding Oil Company		8. Farm or Lease Name Eidson
3. Address of Operator 13601 Preston Road 408 Carillon Tower West, Dallas, Texas 75240		9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>15</u> TOWNSHIP <u>16S</u> RANGE <u>35E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 3991.5 GR		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER Set surface & intermediate ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/21/74 Rigged up & completed 17 1/2" surface hole at 3:30 p.m. Drilled to 395' KB. Circulated one hour. Dropped Slope Test. Slope Test at 395' was 3/4 degrees. Pulled out of hole, rigged up & ran 12 joints of New Lone Star 13 3/8 OD casing. 399' total set at 395' KB. Cemented with 400 sacks of Class C Cement, plus 2% Calcium Chloride. Cement circulated to surface Plug down at 145 a.m. 5/22/74. WOC 12 hrs. Tested casing to 1000 lbs for 30 min. Held OK.

5/30/74 WOC. Ran 142 joints of new Lone Star 9 5/8" OD 47# casing. 4610' set at 4609' KB, Cemented by BJ with 300 sacks of Trinity Light Weight; plus 300 sacks of Class H Cement. Plug down at 11:00 a.m. 5/30/74. WOC. 12 hours. Tested casing to 1500# 30 min. Held OK. Started making new hole at 11:00 a.m. 5/31/74.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Marcia Justice TITLE Treasurer DATE June 4, 1974

APPROVED BY John Runyan TITLE Geologist DATE JUN 10 1974
CONDITIONS OF APPROVAL, IF ANY: