

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		7. Unit Agreement Name
2. Name of Operator C & K Petroleum, Inc.		8. Farm or Lease Name Shipp "27"
3. Address of Operator 607 Midland National Bank Bldg., Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER 0, 1980 FEET FROM THE East LINE AND 660 FEET FROM THE South LINE, SECTION 27 TOWNSHIP 16-S RANGE 37-E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3775.8 Gr.		12. County Lea

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 8 a.m. 10-23-74

Drilled 17-1/2" hole to 470'. Set 13-3/8", 65#, K-55 csg at 470'. Cemented with 450 sx Class H. Cement circulated to surface. Plug down at 6:45 p.m. 10-24-74. WOC 20 hrs. tested csg with 1000# for 30 min. Held OK.

Drilled 11" hole to 4712'. Set 8-5/8", 32# and 24#, J-55 csg at 4712'. Cemented with 400 sx Lt. Wt. cement, 18% salt followed with 200 sx Cl-H, 2% CaCl. Plug down at 5:00 a.m. 11-5-74. Ran temp. survey, found top cement outside pipe 2850'. WOC 23 hrs. tested csg. with 1500#, Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Administrative Supervisor DATE 1-15-75

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: