

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

APR 22 12 04 PM '92

5. Lease Designation and Serial No.

NM 04411

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Hamilton Federal No. 1

9. API Well No.

30-025-31531

10. Field and Pool, or Exploratory Area

Wildcat

11. County or Parish, State

Lea County, New Mexico

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Charles B. Gillespie, Jr.

3. Address and Telephone No.

P.O. Box 8 Midland, TX 79702 (915)683-1765

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

330' FSL & 2145' FEL
Section 33, T-15-S, R-35-E

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Spudding and Surface Casing
☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water
(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4/17/92: Ziadril, Inc. Rig No. 7 spudded 17 1/2" hole at 7:00 a.m. 4/17/92. Drilled 17 1/2" hole to 402'. Ran 10 jts. 13 3/8" 54.50# J-55 casing set at 402' KB. Cemented with 440 sx Class "C" cement containing 2% CaCl₂. Plug down at 1:00 p.m. 4/17/92. Cement circulated 50 sx.

4/18/92: Wait on cement 18 hrs. Tested 13 3/8" casing and blowout preventer to 600 psi for 15 minutes, tested O.K. Commenced drilling 11" hole.

14. I hereby certify that the foregoing is true and correct.

Signed

William K. Crow

Title Exploration Manager

Date 4/21/92

(This space for Federal or State office use)

Approved by

Conditions of approval, if any:

Title

Date