

Submit 3 Copies To Appropriate
District Office
DISTRICT I
1625 N. French Dr., Hobbs, NM 88240
DISTRICT II
811 South First, Artesia NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 S. Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-025-34536

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
23888

7. Lease Name or Unit Agreement Name:

Parachute Adams

8. Well No.
1

9. Pool name or Wildcat
Wildcat - Morrow GA

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well:
Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
David H. Arrington Oil & Gas, Inc.

3. Address of Operator
P.O. Box 2071 Midland, Texas 79702

4. Well Location Q
Unit letter 1: 1859 feet from the South line and 777 feet from the East line

Section 3

Township 16S

Range 35E

NMPM

County Lea

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
GR - 3996'

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: Complete Drilling ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

5/8/99 Spudded well 11:00 a.m. Drilled 17 1/2" hole to 447'.

5/9/99 Ran 13 3/8" casing to 447'. Cemented to surface with 470 sx.

5/10/99 Test BOP and casing to 1500 psi - OK.

5/18/99 Drilled 12 1/4" hole to 4,805'.

5/20/99 Ran 9 5/8" casing to 4805'. Cemented to surface with 1836 sx. Test casing to 3000 psi. Test BOP to 5000 psi.

6/27/99 Drilled 8 3/4" hole to TD 12,685'. Ran 1st DST and open hole logs.

6/29/99 Ran 7" casing to 12,685'. Cemented with 350 sx.

6/30/99 Released rig 3:00 a.m.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE David H. Arrington TITLE President DATE August 13, 1999

Type or print name David H. Arrington

Telephone No. 915/682-6685

(This space for State use)

APPROVED BY ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT I SUPERVISOR TITLE

SEP 13 1999
DATE

Conditions of approval, if any: