

NO. OF COPIES RECEIVED		
DISTRIBUTION		
IN TA FE		
ILE		
.S.G.S.		
AND OFFICE		
PERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
		5. State Oil & Gas Lease No. E 8714
OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name North EK Queen Unit
Name of Operator Murphy H. Baxter		8. Farm or Lease Name Tract 4
Address of Operator P. O. Box 2040, Midland, Texas 79702		9. Well No. 3
Location of Well UNIT LETTER <u>N</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>1509.71</u> FEET FROM THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18S</u> RANGE <u>34E</u> NMPM.		10. Field and Pool, or Wildcat EK Yates Seven Rivers Queen
15. Elevation (Show whether DF, RT, GR, etc.) 4092' RT		12. County Lea

6. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input checked="" type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPHS. <input type="checkbox"/> CASING TEST AND CEMENT JOBS <input type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

April 15, 1984

MIRU pulling Unit. Pull tubing and rods. Set drillable bridge plug at 4100'. Test casing to 500 psi. Shut well in. Rig down.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Larry Gillette TITLE Petroleum Engineer DATE March 26, 1984

APPROVED BY JERRY SEXTON  
DISTRICT I SUPERVISOR

TITLE \_\_\_\_\_

DATE MAR 30 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAR 27 1984

O.C.D.  
HOBBS OFFICE