

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Atlantic Richfield Company</b>	8. Farm or Lease Name <b>W.D. Grimes</b>
3. Address of Operator <b>P. O. Box 1978, Roswell, New Mexico 88201</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>0</b> , <b>330</b> FEET FROM THE <b>South</b> LINE AND <b>2310</b> FEET FROM THE <b>East</b> LINE, SECTION <b>20</b> TOWNSHIP <b>18-S</b> RANGE <b>38-E</b> N.M.P.M.	10. Field and Pool, or Wildcat <b>Hobbs-San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3636' GR</b>	12. County <b>Lea</b>

16.

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

OTHER ☐

ALTERING CASING ☐


PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in pulling unit on 8/9/69. Ran 6½" rock bit & cleaned out to original TD of 4248' (corrected to drill-out msmts). Underreamed open hole from 4143-4207' to 7". Ran drill pipe and spotted 70 sks Class "C" cmt in bottom of hole. Ran 11 jts of 4½" OD 8R 9.5# J-55 ST&C new casing w/TIW type "L" 4½" x 7" liner packer. Bottom of liner at 4247.84'. Top of liner packer at 3888'. Puddled liner into cement. Reversed out 6 bbis of cement. Tested 4½" liner to 1500# for 30 min. OK. Job complete @ 1:15 PM 8/17/69 after 52 hrs WOC. Perf'd 4½" liner at 4194-4195 w/4 JS and set C.I. retainer at 4193' for block squeeze. Could not pump into perforations w/3000 psi. Cut 2 abrasijet notches @ 4138' w/water and sand. Treated notches w/500 gallons 15% HCl acid. Pump tested @ 10 BOPD and 8 BWPD. On 10/2/69 retreated notches w/250 gallons 15% HCl acid pumped down annulus. On test 10/5/69 well pumped 22 BO & 8 BW in 24 hrs.

Verbal approval received from Mr. Ramey on 8/8/69.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <b>Original Signed</b> <b>O. D. Bretches</b>	TITLE <b>Dist. Drlg. Supervisor</b>	DATE <b>10-7-69</b>
APPROVED BY 	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		