Juniter DEPARTMENT O GEOLOGI	Budget Bureau No. 42-R358.1. Approval expires 11-30-49. Land Office Las Cruces, No.1. D STATES OF THE INTERIOR ICAL SURVEY B. A. Bowers, "A" - Federal ID REPORTS ON WERLS
NOTICE OF INTENTION TO DRILL.	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	
	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)	
	$\frac{1011 \text{ and, Texas}}{19 \text{ line and } 330 \text{ ft. from } \left\{ \frac{E}{30} \right\} \text{ line of sec. } 30$
SE/4 of Sec. 30 18-S 3 (M Sec. and Sec. No.) (Twp.) (R	tango) (Maridian)
(Field) (County or B	New Mexico
The elevation of the derrick floor above sea level is <u>3646</u> ft.	
DETAILS OF WORK	
(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement- ing points, and all other important proposed work)	
Killed well and pulled tubing and formation packer. Set bridge plug at 3068. Tested 7" cading and tested OK. Perforated 7" casing at 2500' and 2000'. Cemented formation through perforation at 2000' with 160 sacks. Tested casing and tested OK. Kixed rud and circulated well. Ran production packer and set at 3912. Ran 9 joints 2" tubing Baker Production Mandrel and 128 joints $2\frac{1}{2}$ " tubing. Installed Xmas tree. Swabbed well 6 hours and well started flowing. Tested well 2 hours and flowed at rate of 30 barrels PLO per hour.	
Survey iss not run.	
I understand that this plan of work must receive approval in writ	ting by the Geological Survey before operations may be commenced.
Company Humble Oil & Refining Co.	
Address Box 1600	$\Lambda D / $
Midland, Texas	BARang
	Title Assistant Livision Superintendent
U. S. GOVERNMENT PRIM	