Form 9-331 a (March 1942) Budget Bureau No. 42–R358. Approval expires 11–30–46.

Land Office Las Uruces, I. Mar. Lease No. 31029 Formit : 032233-A

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

(SUBMIT IN TRIPLICATE)

lene lowers	10 j H	(Pederal)
-------------	---------------	-----------

SUNDRY NOTICES AND REPORTS ON WELLS

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA) $\frac{12dlerui}{S} Persues July 9, 19 47$ Well No. (Indicated 1980 ft. from ${N \choose S}$ line and 1980 ft. from ${E \choose W}$ line of sec. 30					
ed 1980 ft.					
	REPAIR WELL IDIZE ER CASING	REPAIR WELLSUBSEQUEN IDIZESUBSEQUEN IR CASINGSUPPLEMEN	REPAIR WELL	REPAIR WELL	

The elevation of the derrick floor above sea level is 3553 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

all set a string of 5g casing at a depth of 190' in anhydrite and sp on 7-10-47. Casing will be cemented with approximately 1000 sacks of cement. All test casing with 1000# pressure on 7-12-47.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Humble Oil & Lafining Company	
Address 00x_1400	
Eidland, Texas	By Thursenan
	Title Assistant Division Superintendent