

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name N. HOBBS (G/SA) UNIT
2. Name of Operator SHELL OIL COMPANY	8. Farm or Lease Name SECTION 33
3. Address of Operator P. O. BOX 991, HOUSTON, TX 77001	9. Well No. 211
4. Location of Well UNIT LETTER C, 330 FEET FROM THE NORTH LINE AND 2310 FEET FROM THE WEST LINE, SECTION 33, TOWNSHIP 18-S, RANGE 38-E, N.M.P.M.	10. Field and Pool, or Wildcat HOBBS (G/SA)
15. Elevation (Show whether DF, RT, GR, etc.) 3647' GR	12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> WATER SHUT-OFF	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Set 5-1/2" cement retainer @ 3920'±.
- Squeeze perfs 4038 to 4062' w/35 sx Class "C" cement w/.6% Halad-4. WOC 24 hrs.
- Drill out cement and cement retainer to +4068'. Pressure test squeezed perfs 4038' to 4062'.
- Install production equipment and return well to production.

18. I hereby certify that the information above is true, and complete to the best of my knowledge and belief.

SIGNED Eddie Curtis for A. J. FORE TITLE SUPERVISOR REG. & PERMITTING DATE MAY 24, 1983
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT 1 SUPERVISOR
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

MAY 31 1983

RECEIVED

MAY 31 1983

REC'D.
HOBBS OFFICE