

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E-8714</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <b>Water Injection</b>	7. Unit Agreement Name <b>North E K Queen Unit</b>
2. Name of Operator <b>Murphy H. Baxter</b>	8. Farm or Lease Name <b>Tract 4</b>
3. Address of Operator <b>814 Building of the Southwest, Midland, Texas 79701</b>	9. Well No. <b>7</b>
4. Location of Well UNIT LETTER <b>6</b> , <b>1650</b> FEET FROM THE <b>North</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>7</b> TOWNSHIP <b>18S</b> RANGE <b>34E</b> NMPM.	10. Field and Pool, or Wildcat <b>EK Yates, Seven Rivers Queen</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:



PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <b>Convert to water injection</b> <input checked="" type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Run plastic lined tubing and packer  
Set packer at approximately 4300'  
Load casing and tubing annulus with treated water and install pressure gauge

Estimated starting date 1/6/71

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE <b>Petroleum Engineer</b>	DATE <b>January 4, 1971</b>
APPROVED BY 	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

JAN 11 1971

OIL CONSERVATION COUNCIL  
WASHINGTON, D.C.