

PHILLIPS PETROLEUM COMPANY

Lusk Deep Unit "A" No. 5

Bottom Hole Pressures to use for calculating A O F Test

Tabulation of Pressure and Time

Conducted by:

John West Engineering Co.

Test Date: June 13, 1989
 Test Depth: 11,660 Feet
 Element No.: 8534 (0-5775 PSI)
 Operator: W. Sutton

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS/MIN</u>	<u>PSIG @ 11,660 FEET</u>
6-13-89	8:15 AM		5131 Gauge reached 11,660 Feet
	8:45		5131 Open choke, light heater
	9:00	00 Hrs 00 Min	4876 Begin Test
		00 15	4669 10/64 Choke
		00 30	4710
		00 45	4736
	10:00 AM	01 00	4754 End Rate I
		01 15	4378 14/64 Choke
		01 30	4276
		01 45	4247
	11:00 AM	02 00	4230 End Rate II
		02 15	3924 17/64 Choke
		02 30	3808
	11:45 AM	02 45	3767
	12:00 noon	03 00	3747 End Rate III
	12:15 PM	03 15	3494 20/64 Choke
		03 30	3398
		03 45	3381
	1:00 PM	04 00	3375 End Rate IV
		04 15	3012 24/64 Choke
		04 30	2899
		04 45	2853
6-13-89	2:00 PM	05 00	2830 End Rate V, End Test