

[illegible]

IP (Queen) Perfs 4360-70' P 21 BOPD. Pot based on 24 hr test. GOR 500; Grav 36.3

Leatherwood Dr	PD 4500'	TYPE R7
----------------	----------	---------

F.R. 4-8-74
(Queen)
4-24-74 Drlg 3700'
5-1-74 TD 4431'; MORT
5-9-74 TD 4431'; PBD 4406'; Prep Treat
Perf 4360-70' w/1 SPF
5-15-74 TD 4431'; PBD 4406'; WO Treating Equip
5-22-74 TD 4431'; PBD 4406'; Swbg Ld
Acid (4360-70') 500 gals
Frac (4360-70') 10,000 gals + 20,000# sd
5-29-74 TD 4431'; PBD 4406'; Tstg
6-5-74 TD 4431'; PBD 4406'; WO Pot
9-9-74 TD 4431'; PBD 4406'; COMPLETE
LOG TOPS: Anhydrite 1230', Yates 2610',
Seven Rivers 3215', Queen 4340'
9-14-74 COMPLETION REPORTED