

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs NM 88240
DISTRICT II
P.O. Drawer DD, Artesia, NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-26754
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	LG-7655
7. Lease Name or Unit Agreement Name	Max State
8. Well No.	1
9. Pool name or Wildcat	North Lusk Bone Spring

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Santa Fe Energy Resources, Inc.
3. Address of Operator 550 W. Texas, Suite 1330, Midland, TX 79701	4. Well Location Unit Letter G : 1980 Feet From The North Line and 1780 Feet From The East Line Section 32 Township 18S Range 32E NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3691' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

It is planned to isolate the current Bone Spring perfs w/ a RBP set at 8600', spot 250 gals 7.5% HCl NeFe acid, and add Bone Spring perfs from 8388'-8456' (10 holes). Re-acidize w/ 5000 gals 7.5% HCl NeFe and 25 ball sealers. If necessary the zone will be fracture treated w/ approx 40,000 gals 30# X-link gel and 126,000# 20/40 Ottawa sand.

After stimulation, the RBP will be removed, and the well placed back on production.

This work is scheduled to begin on May 5, 1997.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Terry McCullough TITLE Sr. Prod. Clerk DATE 5/2/97
TYPE OR PRINT NAME Terry McCullough TELEPHONE NO. 915/687-3551

(This space for State Use)

ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT I SUPERVISOR

AUG 19 1997

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: