

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1306	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection		7. Unit Agreement Name
Name of Operator		Central Vacuum Unit
TEXACO Inc.		8. Farm or Lease Name
Address of Operator		Central Vacuum Unit
Drawer 728, Hobbs, New Mexico 88240		9. Well No.
4. Location of Well		143
UNIT LETTER A 1310 FEET FROM THE North LINE AND 50 FEET FROM		10. Field and Pool, or Wildcat
THE East LINE, SECTION 6 TOWNSHIP 18-S RANGE 35-E N.M.P.M.		Vacuum, Grayburg-San Andres
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3967' (GR)		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	
OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 1-17/2" hole, 10:15 P.M., 10-8-80
Total Depth 365'

1. Ran 355' (9 jts) 13-3/8" OD 48# H-40 casing and set at 365'.
2. Cemented w/450 sx Class "C" cement containing 2% CaCl. Cement circulated. Job complete 2:45 P.M., 10-9-80. WOC in excess of 18 hours.
3. Tested 13-3/8" casing to 600# for 30 minutes, 7:30-8:00 A.M., 10-11-80. Tested O.K. Job complete 8:00 A.M., 10-11-80.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Ass't. Dist. Supt. DATE 10-14-80

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: