

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-75

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☒ Free ☐  
5. State Oil & Gas Lease No.  
L-4883

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- PXA	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name State HR
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 2Y
4. Location of Well UNIT LETTER A 380 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 18-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Airstrip Lower Bone Spring
15. Elevation (Show whether DF, RT, GR, etc.) 3954.9' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 5-11-83. Released packer and pulled tubing, packer, and tailpipe. Ran 5-1/2" CIBP and set at 9190'. Loaded hole with 100 bbl brine. Circulated hole with total of 230 bbls of 10# brine gel. Spotted 5 sx class C cement on top of CIBP. Pulled up and spotted 25 sx class C cement plug at 7000'. Pulled up and spotted 25 sx class C cement at 4000'. WOC. Weld 5-1/2" lift sub on casing. Pulled up on casing and ran free-point survey. Casing free at 1908'. Ran 4-1/2" jet cutter and cut casing at 1874'. Pulled up and laid down 45 joints of 5-1/2" casing. Ran tubing to 1928'. and spotted 100 sx class C cement. Pulled tubing to 352' and spotted 115 sx class C cement and circulated to surface. Cut off well head and installed PXA marker. Moved out service unit 5-18-83.

0+4-NMOCD,H 1-HOU 1-F. J. Nash, HOU 1-CMH

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles D. Serrano TITLE Assist. Admin. Analyst DATE 5-19-83

APPROVED BY L. H. Serrano TITLE OIL & GAS INSPECTOR DATE 11-23-1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
MAY 23 1983  
O.C.D.  
HOBBS, G. J.